

Key Task	Percentage Complete	March	April	May	June	July	August	Sept	Oct	Nov	Dec	Jan
Site Compound Lease	60											
Environmental mitigation measures	78											
Traffic Management	60											
Removal of Temp. Footbridge	0											Removal
Temporary Road Bridge	50		Construction							Removal		
Temporary Dam Works	72											
Temporary Service Diversion	100											
Permanent Service Diversion	0											
Demolition of Existing Bridge	97											
Construction of New Bridge	20											
Pre Cast Deck Units	60											
Piling	100											
In Situ Deck Units	0											
Abutments and Piers	33											
Place Deck Units	0								Closure	Closure		
Northern Section(Parapets, Water proof, Footway, Ducting)	0											
Southern Section(Parapets, Water proof, Footway, Ducting)	0											
Accommodation Works	0											
Clear Site	0											