

Tannery Bridge (Downton) Replacement Scheme

WCC Bridge Number C12/217

Progress Report: Weeks 47

This report details progress for the period 26th January 2008 – 1st February 2008

Summary of progress

- The brickwork operations to the southern façade have continued.
- The northern footway has been concreted and all kerbing placed in readiness for the surfacing works next week.
- The southern verge has also been concreted in readiness for paving with a random stone finish.
- The parapet installation has commenced.
- BT has continued with their permanent diversion works.
- The street lighting operations are complete.
- The scaffolding to the northern façade has been removed.

Notable Events

- None

Weather

Mild and Dry

Planned works for week ahead

- The northern footway on the bridge will be completed.
- The installation of the parapet will be completed.
- The brickwork cladding to the southern façade of the new bridge will continue.
- BT's diversion works will continue.
- The Otter Ledge will be completed subject to water levels.
- Accommodation works to the various properties will be ongoing.

Meetings held

- Monthly Progress Meeting - 16th January 2008
- Local Liaison Meeting – 16th January 2008

Proposed Meetings

- Monthly Progress Meeting – tbc
- Local Liaison Meeting - 7th February 2008

Other programming items or issues

- The next road closure is programmed for 16th/17th February 2008. During this closure the temporary footbridge will be removed by Alun Griffiths. Once removed a further two weeks are required to complete the reinstatement work to the area adjacent to the 'The Tannery' and the approach footways to the new bridge.
- The new bridge will be substantially complete at the end of this week. The traffic signals may be removed at this time subject to BT and Scottish and Southern confirming their traffic management proposals to Alun Griffiths.
- Alun Griffiths will withdraw their workforce from the site and maintain only a three/two man operation on the site whilst BT completes their works. This gang will be employed on completing works associated with the works interface with

the Mill properties. Full operations will return when the temporary footbridge is removed.

Other information

Tannery Bridge Helpline – 07890 517350



Photograph 1
The Northern Façade



Resurfacing The New Bridge Deck



Resurfacing the New Bridge